# Moreton Bay Regional Council

# **Project Update**

# **Dredging and Beach Rehabilitation** Works, Newport Waterways

Update to July 2014

#### Maintenance Dredging

M. tenance dredging has been completed in Pelican, Petrel, Cormorant, Sandpiper, Walkers Creek, Skua and Curlew Canals.

Maintenance dredging has commenced in Kingfisher Canal and is expected to be completed in six weeks.

## Griffith Road Pond

Dredge material disposal works have commenced. Project works are approximately 10% complete.

This work is expected to be completed early 2015, weather permitting.

## **Beach Profiling**

The majority work in Pelican Canal has been completed with final trimming of some allotments to be completed prior to placement of gravel.

Profiling works will then move into Kingfisher and Sandpiper Canals. This work will form part of the gravel placement works; from the 10m to 15m lines from the revelment wall.

## Placement of Gravel to Canal Foreshore

Placement of gravel to canal foreshores has commenced at the park end of Pelican Canal.

This work is expected to be completed early 2015, depending upon tides and weather.

The construction team will be on site during the hours of 7.00am and 5:30pm weekdays.

Moreton Bay Regional Council apologises for any inconvenience caused, your patience and cooperation is appreciated whilst the works are underway.

For more information and feedback about this project and the upcoming works, please contact council on 3205 0555.

Project Management and Construction Project Reference: 20739







